

**Chicago Zoological Society  
Spending From FPDC 2012 Bond Proceeds Sharing Agreement  
as of June 30, 2015**

Vendor	Commodity	Aspirational Goals %	Award Date	Current Contract Amount	MBE/WBE Committed Expenditures	MBE/WBE Committed Goals	Details of Participation	Total Paid to Date	% Paid to Date	Total Amount Paid to MBE	% Amount Paid to MBE	Total Amount Paid WBE	% Amount Paid to WBE
ALL-BRY CONSTRUCTION COMPANY	REPLACEMENT OF ROOF AND SKYLIGHTS OF HABITAT AFRICA 1 EXHIBIT	MBE 24% WBE 4%	1/31/2013	\$898,672	\$288,649	MBE 26.3% WBE 6.0%	MW POWELL ROOFING (MBE) 26.3% NATIONAL PAINTING (WBE) 6.0%	\$898,672	100.0%	\$235,139	26.2%	\$53,510	6.0%
PRIMERA ENGINEERING, LTD.	PROJECT MANAGEMENT SERVICES FOR REPLACEMENT OF ROOF AND SKYLIGHTS OF HABITAT AFRICA 1 EXHIBIT	MBE 24% WBE 4%	1/11/2013	\$40,230	\$40,230	MBE 100%	PROJECT MANAGEMENT SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC, DIRECT 100%)	\$40,230	100.0%	\$40,230	100.0%	\$0	0.0%
BAUER LATOZA STUDIO	ENGINEERING SERVICES FOR REPLACEMENT OF ROOF AND SKYLIGHTS OF HABITAT AFRICA 1 EXHIBIT	MBE 24% WBE 4%	7/2/2013	\$19,514	\$19,514	WBE 100%	ENGINEERING SERVICES - BAUER LATOZA STUDIO (WBE, DIRECT 100%)	\$19,514	100.0%	\$0	0.0%	\$19,514	100.0%
SAFARI THATCH AND BAMBOO	EXHIBIT MATERIALS - PRESSURE TREATED EUCALYPTUS TREES - HABITAT AFRICA 1 EXHIBIT	MBE 24% WBE 4%	6/17/2013	\$2,598	\$0	0%	WAIVED	\$2,598	100.0%	\$0	0.0%	\$0	0.0%
M W POWELL ROOFING COMPANY	REROOF OF DOCENT FACILITY	MBE 24% WBE 4%	4/3/2013	\$30,000	\$30,000	MBE 100%	ROOFING SERVICES - M W POWELL ROOFING (MBE, DIRECT 100%)	\$30,000	100.0%	\$30,000	100.0%	\$0	0.0%
PRIMERA ENGINEERING, LTD.	PROJECT MANAGEMENT SERVICES FOR REROOF OF DOCENT FACILITY	MBE 24% WBE 4%	4/3/2013	\$945	\$945	MBE 100%	PROJECT MANAGEMENT SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC, DIRECT 100%)	\$945	100.0%	\$945	100.0%	\$0	0.0%
WALTER DANIELS CONSTRUCTION COMPANY	COMPLETE DEMOLITION AND RENOVATION OF GBW PLAZA RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	4/30/2013	\$326,062	\$84,287	MBE 19.8% WBE 6.2%	DURANGO PAINTING (MBE) 1.4% ERA GROUP (MBE) 10.6% RES CONSTRUCTION (MBE) 7.8% PHOENIX WOODWORKING (WBE) 3.5% GORDON SUPPLY (WBE) 2.7%	\$326,062	100.0%	\$65,872	20.2%	\$18,415	5.6%
PRIMERA ENGINEERING, LTD.	PROJECT MANAGEMENT SERVICES FOR THE COMPLETE DEMOLITION AND RENOVATION OF GBW PLAZA RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	4/30/2013	\$26,460	\$26,460	MBE 100%	PROJECT MANAGEMENT SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC, DIRECT 100%)	\$26,460	100.0%	\$26,460	100.0%	\$0	0.0%
SCOTT SIGN SYSTEMS	SIGNAGE FOR GBW PLAZA RESTROOMS	MBE 24% WBE 4%	9/24/2013	\$279	\$0	0%	WAIVED	\$279	100.0%	\$0	0.0%	\$0	0.0%
WALTER DANIELS CONSTRUCTION COMPANY	COMPLETE DEMOLITION AND RENOVATION OF SCOOPS RESTAURANT RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	8/22/2013	\$300,977	\$86,687	MBE 22.6% WBE 7.0%	DURANGO PAINTING (MBE) 1.1% ERA GROUP (MBE) 10.1% RES CONSTRUCTION (MBE) 10.4% PHOENIX WOODWORKING (WBE) 4.2% GORDON SUPPLY (WBE) 2.8% PROFASTS,INC. (MBE) 1.0%	\$300,977	100.0%	\$66,553	22.1%	\$20,134	6.7%
PRIMERA ENGINEERING, LTD.	PROJECT MANAGEMENT SERVICES FOR THE COMPLETE DEMOLITION AND RENOVATION OF SCOOPS RESTAURANT RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	8/22/2013	\$12,825	\$12,825	MBE 100%	PROJECT MANAGEMENT SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC, DIRECT 100%)	\$12,825	100.0%	\$12,825	100.0%	\$0	0.0%

**Chicago Zoological Society**  
**Spending From FPDC 2012 Bond Proceeds Sharing Agreement**  
**as of June 30, 2015**

Vendor	Commodity	Aspirational Goals %	Award Date	Current Contract Amount	MBE/WBE Committed Expenditures	MBE/WBE Committed Goals	Details of Participation	Total Paid to Date	% Paid to Date	Total Amount Paid to MBE	% Amount Paid to MBE	Total Amount Paid WBE	% Amount Paid to WBE
PRIMERA ENGINEERING, LTD.	PROJECT MANAGEMENT SERVICES FOR THE COMPLETE DEMOLITION AND RENOVATION OF HABITAT AFRICA 1 RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	10/25/2013	\$5,940	\$5,940	MBE 100%	PROJECT MANAGEMENT SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC, DIRECT 100%)	\$5,940	100.0%	\$5,940	100.0%	\$0	0.0%
BID ADVERTISING AND FEES	BID ADVERTISING FOR THE COMPLETE DEMOLITION AND RENOVATION OF HABITAT AFRICA 1 RESTROOMS - ADA COMPLIANT	NA	1/31/2014	\$1,444	\$0	NA	Newspaper Bid Advertisement	\$1,444	100.0%	\$0	0.0%	\$0	0.0%
ALL-BRY CONSTRUCTION COMPANY	COMPLETE DEMOLITION AND RENOVATION OF HABITAT AFRICA 1 RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	4/17/2014	\$858,498	\$260,885	MBE 25.4% WBE 5.0%	CPMH CONSTRUCTION (MBE) 9.3% SANSMITH MASONRY (MBE) 16.1% EVERGREEN SUPPLY (WBE) 5.0%	\$445,575	51.9%	\$127,975	14.9%	\$15,464	1.8%
BOOTH HANSEN LTD	ARCHITECTURAL AND ENGINEERING SERVICES FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	6/25/2013	\$543,319	\$197,820	MBE 36.4%	ENGINEERING SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC) 25.1%, SP ENGINEERS (MBE) 4.6%, TERRY GUEN DESIGN ASSOCIATES (MBE) 6.7%.	\$519,568	95.6%	\$191,725	35.3%	\$0	0.0%
TERRA ENGINEERING LTD	ENGINEERING SERVICES FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	6/25/2013	\$37,300	\$37,300	WBE 100%	ENGINEERING SERVICES - TERRA ENGINEERING (WBE, DIRECT 100%)	\$35,575	95.4%	\$0	0.0%	\$35,575	95.4%
BERGER EXCAVATING CONTRACTOR	EXCAVATING SERVICES FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	3/27/2014	\$167,945	\$167,945	WBE 100%	EXCAVATING SERVICES - BERGER EXCAVATING (WBE, DIRECT 100%)	\$152,914	91.1%	\$0	0.0%	\$152,914	91.1%
SHERIDAN PLUMBING	PLUMBING SERVICES FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	3/27/2014	\$135,067	\$135,067	MBE 20.7% WBE 79.3%	PLUMBING SERVICES - SHERIDAN PLUMBING (WBE, DIRECT 79.3%), ALAS TRUCKING (MBE, 14.0%), PREMIER PLUMBING (MBE, 6.7%)	\$127,020	94.0%	\$27,980	20.7%	\$99,040	73.3%
WAUKEGAN STEEL, LLC	STEEL FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$300,297	\$300,297	MBE 100%	STEEL - WAUKEGAN STEEL, LLC (MBE, DIRECT, 100%)	\$285,283	95.0%	\$285,283	95.0%	\$0	0.0%
ELLIOT CONSTRUCTION COMPANY	CONCRETE FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$240,460	\$7,777	MBE 3.2%	REINFORCING STEEL - PLATINUM STEEL, LLC (MBE, 3.2%)	\$235,513	97.9%	\$7,777	3.2%	\$0	0.0%
RICHARDS AND WEYER CONSTRUCTION COMPANY	MASONRY FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$249,031	\$30,978	MBE 12.4%	GARTH BUILDING PRODUCTS AND SERVICES (MBE, 12.4%)	\$249,031	100.0%	\$30,978	12.4%	\$0	0.0%

**Chicago Zoological Society  
Spending From FPDC 2012 Bond Proceeds Sharing Agreement  
as of June 30, 2015**

Vendor	Commodity	Aspirational Goals %	Award Date	Current Contract Amount	MBE/WBE Committed Expenditures	MBE/WBE Committed Goals	Details of Participation	Total Paid to Date	% Paid to Date	Total Amount Paid to MBE	% Amount Paid to MBE	Total Amount Paid WBE	% Amount Paid to WBE
CONCEPT PLUMBING	PLUMBING FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$515,283	\$239,870	MBE 45.1% WBE 1.4%	GARTH BUILDING PRODUCTS AND SERVICES (MBE, 38.3%), NATIONAL INSULATION, INC. (MBE, 6.8%), AMS EARTH MOVERS (WBE, 1.4%)	\$488,961	94.9%	\$230,400	44.7%	\$7,670	1.5%
DOMAIN CORP	ROOFING FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$226,870	\$56,500	MBE 24.9%	GARTH BUILDING PRODUCTS AND SERVICES (MBE, 24.9%)	\$213,626	94.2%	\$56,500	24.9%	\$0	0.0%
CORNERS LIMITED	INTERIOR STEEL FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	8/29/2014	\$134,350	\$0	0%	None	\$120,914	90.0%	\$0	0.0%	\$0	0.0%
LANDWORKS	LANDSCAPING FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/23/2014	\$158,925	\$30,106	MBE 18.0% WBE 1.0%	(DIAZ GROUP, MBE, 24.9%, MENINI CARTAGE, WBE, 1%)	\$55,465	34.9%	\$0	0.0%	\$0	0.0%
PHOENIX WOODWORKING	WOODWORKING FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	8/29/2014	\$92,679	\$92,679	WBE 100%	WOODWORKING SERVICES - PHOENIX WOODWORKING (WBE, DIRECT 100%)	\$88,025	95.0%	\$0	0.0%	\$88,025	95.0%
GARRIGAN CONSTRUCTION	DRYWALL/OTHER FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	8/29/2014	\$310,435	\$310,435	WBE 100%	DRYWALL/OTHER SERVICES - GARRIGAN CONSTRUCTION (WBE, DIRECT 100%)	\$268,854	86.6%	\$0	0.0%	\$268,854	86.6%
TRIANGLE DECORATING CO.	PAINTING FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$50,472	\$13,550	MBE 22.4% WBE 4.5%	(G.L.BAILEY, INC., MBE, 22.4%, E.E. BAILEY, WBE, 4.5%)	\$13,176	26.1%	\$0	0.0%	\$0	0.0%
MR. DAVID'S FLOORING	FLOORING FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	7/8/2014	\$50,125	\$8,363	MBE, 16.7%	S&M CARPETS, INC., MBE, 16.7%	\$47,620	95.0%	\$8,363	16.7%	\$0	0.0%
MECHANICAL, INC.	MECHANICAL FOR THE CONSTRUCTION OF THE ANIMAL AMBASSADOR BUILDING	MBE 24% WBE 4%	8/29/2014	\$869,959	\$252,000	MBE 24.1% WBE 4.8%	ALACRAN (MBE, 24.1%), JMAC (WBE, 4.8%)	\$806,351	92.7%	\$207,687	23.9%	\$35,540	4.1%
WAUKEGAN STEEL, LLC	STEEL FOR THE CONSTRUCTION OF THE WILD ENCOUNTER EXHIBIT	MBE 24% WBE 4%	7/23/2014	\$456,085	\$456,085	MBE 100%	STEEL - WAUKEGAN STEEL, LLC (MBE, DIRECT, 100%)	\$450,382	98.7%	\$450,382	98.7%	\$0	0.0%

**Chicago Zoological Society  
Spending From FPDC 2012 Bond Proceeds Sharing Agreement  
as of June 30, 2015**

Vendor	Commodity	Aspirational Goals %	Award Date	Current Contract Amount	MBE/WBE Committed Expenditures	MBE/WBE Committed Goals	Details of Participation	Total Paid to Date	% Paid to Date	Total Amount Paid to MBE	% Amount Paid to MBE	Total Amount Paid WBE	% Amount Paid to WBE
PRIMERA ENGINEERING, LTD.	PROJECT MANAGEMENT SERVICES FOR THE CONSTRUCTION OF ADA COMPLIANT RAMPS AT SEVEN SEAS AND BZ RED HOTS RESTAURANT	MBE 24% WBE 4%	1/8/2014	\$19,740	\$19,740	MBE 100%	PROJECT MANAGEMENT SERVICES - PRIMERA ENGINEERING, LTD (MBE, HISPANIC, DIRECT 100%)	\$19,740	100.0%	\$19,740	100.0%	\$0	0.0%
TERRA ENGINEERING LTD	ENGINEERING SERVICES FOR THE CONSTRUCTION OF ADA COMPLIANT RAMPS AT SEVEN SEAS AND BZ RED HOTS RESTAURANT	MBE 24% WBE 4%	4/8/2012	\$44,740	\$44,740	WBE 100%	ENGINEERING SERVICES - TERRA ENGINEERING (WBE, DIRECT 100%)	\$35,025	78.3%	\$0	0.0%	\$35,025	78.3%
SHAEFGES BROTHERS	CONSTRUCTION OF THE ADA COMPLIANT RAMPS AT SEVEN SEAS AND BZ RED HOTS RESTAURANT	MBE 24% WBE 4%	1/27/2015	\$660,853	\$61,995	MBE 5.0% WBE 4.3%	U.S. ARCHITECTUAL GLASS AND METAL (MBE) 2.7%, J.M. POLCURR, INC. (MBE) 2.3% C3 CORPORATION (WBE) 2.5% MPZ MASONRY INC. (WBE) 1.0% KEDMONT WATERPROOFING (WBE) 0.8%	\$57,310	8.7%	\$0	0.0%	\$2,880	0.4%
VILLAGE OF RIVERSIDE	ENGINEERING REVIEW OF THE ADA COMPLIANT RAMPS AT SEVEN SEAS AND BZ RED HOTS RESTAURANT	MBE 24% WBE 4%	6/17/2014	\$1,011	\$0	NA	NA	\$1,011	100.0%	\$0	0.0%	\$0	0.0%
COOK COUNTY COLLECTOR	COOK COUNTY PERMITS FOR THE CONSTRUCTION OF ADA COMPLIANT RAMPS AT SEVEN SEAS AND BZ RED HOTS RESTAURANT	NA	NA	\$5,257	\$0	NA	NA	\$5,257	100.0%	\$0	0.0%	\$0	0.0%
BID ADVERTISING AND FEES	BID ADVERTISING AND FEES FOR THE CONSTRUCTION OF ADA COMPLIANT RAMPS AT SEVEN SEAS AND BZ RED HOTS	NA	1/31/2014	\$6,460	\$0	NA	NEWSPAPER BID ADVERTISING AND FEES	\$6,460	100.0%	\$0	0.0%	\$0	0.0%
BID ADVERTISING AND FEES	BID ADVERTISING AND FEES FOR THE CONSTRUCTION OF WILD ENCOUNTERS RESTROOM RENOVATION	NA	11/24/2014	\$540	\$0	NA	NEWSPAPER BID ADVERTISING AND FEES	\$540	100.0%	\$0	0.0%	\$0	0.0%
F.H.PASCHEN	COMPLETE DEMOLITION AND RENOVATION OF WILD ENCOUNTERS RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	12/22/2014	\$437,323	\$160,135	MBE 29.1% WBE 7.5%	MARKET CONTRACTING SERVICES, INC (MBE, 6.8%), MJC DEMOLITION, INC (MBE, 5.5%), BRANDENBURGER PLUMBING, INC. (MBE, 16.8%) Q.C. ENTERPRISES INC. (WBE, 7.5%)	\$198,232	45.3%	\$89,087	20.4%	\$0	0.0%
SHERIDAN PLUMBING	PLUMBING SERVICES FOR THE CONSTRUCTION OF THE WILD ENCOUNTERS RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	9/15/2014	\$13,198	\$13,198	WBE 100%	PLUMBING SERVICES - SHERIDAN PLUMBING (WBE, DIRECT 100%)	\$13,198	100.0%	\$0	0.0%	\$13,198	100.0%
SIEMENS CORP.	FIRE DETECTION SERVICES FOR THE CONSTRUCTION OF THE WILD ENCOUNTERS RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	1/7/2015	\$7,995	\$0	NA	NONE	\$6,850	85.7%	\$0	0.0%	\$0	0.0%

**Chicago Zoological Society  
 Spending From FPDC 2012 Bond Proceeds Sharing Agreement  
 as of June 30, 2015**

Vendor	Commodity	Aspirational Goals %	Award Date	Current Contract Amount	MBE/WBE Committed Expenditures	MBE/WBE Committed Goals	Details of Participation	Total Paid to Date	% Paid to Date	Total Amount Paid to MBE	% Amount Paid to MBE	Total Amount Paid WBE	% Amount Paid to WBE
US FOODSERVICE	SANITATION DEVICES FOR THE CONSTRUCTION OF THE WILD ENCOUNTERS RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	4/21/2015	\$437	\$0	NA	NONE	\$437	100.0%	\$0	0.0%	\$0	0.0%
MECHANICAL, INC.	MECHANICAL SERVICES OF WILD ENCOUNTERS RESTROOMS - ADA COMPLIANT	MBE 24% WBE 4%	12/31/2014	\$9,577	\$0	NA	NONE	\$9,577	100.0%	\$0	0.0%	\$0	0.0%
				<b>\$8,270,177</b>	<b>\$3,493,002</b>	<b>42.24%</b>	<b>OVERAL COMMITTED MBE/WBE GOALS</b>	<b>\$6,623,436</b>	<b>80.09%</b>	<b>\$2,217,841</b>	<b>33.48%</b>	<b>\$865,758</b>	<b>13.07%</b>