



## Legislation Details (With Text)

---

**File #:** 15-0544      **Version:** 1      **Name:** Paul Borg Construction Co., Chicago, Illinois  
**Type:** Contract Amendment      **Status:** Approved  
**File created:** 9/16/2015      **In control:** FPD Board of Commissioners  
**On agenda:** 10/6/2015      **Final action:** 10/6/2015  
**Title:** PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Paul Borg Construction Co., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services at River Trail Nature Center Sugar Shack, Des Plaines Division Headquarters and Mathew Bieszczat Volunteer Center. Work includes interior and exterior renovations, accessibility upgrades and installation of emergency exit and fire alarm systems.

Original Contract Period: Two hundred seventy (270) calendar days from Notice to Proceed (10/17/2014 - 7/14/2015)

Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (7/15/15 - 9/12/2015)

Proposed Contract Period Extension: One Hundred and Twenty (120) day retroactive extension (9/13/2015 - 1/10/2016)

Total Current Contract Amount Authority: \$218,919.80

Original Approval: 5/20/2014, \$218,919.80

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: Building Accounts 25-6710, four (4) additional funding sources are being identified as 26-6710, 52-6710, 54-6710 and 55-6710.

Contract Number(s): 13-80-01 G6R3A-1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 9 and 17

Summary: An extension is required due to the amount of time taken to obtain final approval of the fire alarm system from the local fire prevention district. This extension is for time only. The contractor has completed all construction work. Items remaining include gaining approval from the local fire

prevention district and contract close out activities.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
10/6/2015	1	FPD Board of Commissioners	approve	Pass

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning and Development

**Vendor:** Paul Borg Construction Co., Chicago, Illinois

**Request:** Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

**Good(s) or Service(s):** Construction services at River Trail Nature Center Sugar Shack, Des Plaines Division Headquarters and Mathew Bieszczat Volunteer Center. Work includes interior and exterior renovations, accessibility upgrades and installation of emergency exit and fire alarm systems.

**Original Contract Period:** Two hundred seventy (270) calendar days from Notice to Proceed (10/17/2014 - 7/14/2015)

**Administrative Extension:** Sixty (60) calendar day extension days granted by the Purchasing Agent (7/15/15 - 9/12/2015)

**Proposed Contract Period Extension:** One Hundred and Twenty (120) day retroactive extension (9/13/2015 - 1/10/2016)

**Total Current Contract Amount Authority:** \$218,919.80

**Original Approval:** 5/20/2014, \$218,919.80

**Previous Increase(s):** N/A

**This Increase Requested:** N/A

**Estimated Fiscal Impact:** N/A

**Accounts:** Building Accounts 25-6710, four (4) additional funding sources are being identified as 26-6710, 52-6710, 54-6710 and 55-6710.

**Contract Number(s):** 13-80-01 G6R3A-1

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**District(s):** 9 and 17

**Summary:** An extension is required due to the amount of time taken to obtain final approval of the fire alarm system from the local fire prevention district. This extension is for time only. The contractor has completed all construction work. Items remaining include gaining approval from the local fire prevention district and contract close out activities.