



Legislation Details (With Text)

File #: 15-0560 **Version:** 1 **Name:** Martinez Frogs/OVC-JV, Chicago, Illinois
Type: Contract Amendment **Status:** Approved
File created: 9/17/2015 **In control:** FPD Board of Commissioners
On agenda: 10/6/2015 **Final action:** 10/6/2015
Title: PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Martinez Frogs/OVC-JV, Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend contract

Good(s) or Service(s): Oak Forest Heritage Preserve Trail and Parking Lot

Original Contract Period: Two hundred twenty days from Notice to Proceed 8/11/2014 - 3/20/2015

Administrative Extension: Sixty (60) day extension granted by the purchasing agent 3/21/2015 - 5/19/2015

Previous Board Extension: One hundred thirty (130) day extension approved by Board from 5/20/2015 -9/30/2015

Proposed Contract Period Extension: Three hundred and sixty five (365) day extension retroactive from 10/1/2015 - 9/30/2016

Total Current Contract Amount Authority: \$1,523,867.85

Original Approval: 5/20/2014, \$1,523,867.85

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Recreation (Landscape Improvements) Accounts 25-6760, 51-6760, 52-6760, 54-6760 and 55-6760

Contract Number(s): 11-80-14

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6

Summary: A contract extension is required due to delay in construction as a result of delays due to a re-route of the trail and unforeseen conditions during construction of the boardwalk.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
10/6/2015	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Martinez Frogs/OVC-JV, Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend contract

Good(s) or Service(s): Oak Forest Heritage Preserve Trail and Parking Lot

Original Contract Period: Two hundred twenty days from Notice to Proceed 8/11/2014 - 3/20/2015

Administrative Extension: Sixty (60) day extension granted by the purchasing agent 3/21/2015 - 5/19/2015

Previous Board Extension: One hundred thirty (130) day extension approved by Board from 5/20/2015 -9/30/2015

Proposed Contract Period Extension: Three hundred and sixty five (365) day extension retroactive from 10/1/2015 - 9/30/2016

Total Current Contract Amount Authority: \$1,523,867.85

Original Approval: 5/20/2014, \$1,523,867.85

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Recreation (Landscape Improvements) Accounts 25-6760, 51-6760, 52-6760, 54-6760 and 55-6760

Contract Number(s): 11-80-14

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6

Summary: A contract extension is required due to delay in construction as a result of delays due to a re-route of the trail and unforeseen conditions during construction of the boardwalk.