



Legislation Details (With Text)

File #: 16-0160 **Version:** 1 **Name:** Outlook/GMA JV, Chicago, Illinois
Type: Contract Amendment **Status:** Approved
File created: 3/28/2016 **In control:** FPD Board of Commissioners
On agenda: 4/12/2016 **Final action:** 4/12/2016
Title: PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Outlook/GMA JV, Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services to replace roofs at Joe Louis Golf Course and Burnham Woods Golf Course

Original Contract Period: 11/16/2015 - 2/14/2016. Administrative Extension (2/15/2016 - 4/14/2016)

Proposed Contract Period Extension: One hundred eighty (180) calendar day extension (4/15/2016 - 10/13/2016)

Total Current Contract Amount Authority: \$373,386.00

Original Approval: 7/21/2015, \$373,386.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: Building Accounts 25-6710, 26-6710, 52-6710, 54-6710, 55-6710, 56-6710 and 09-6710

Contract Number(s): 13-80-01-G6R2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 4 and 5

Summary: An extension is required to complete roofing work. This request is for time only. Delays occurred due to the contractor's difficulty securing bonding for the project. Though this contract was awarded in July, the contractor was not able to produce adequate bonding until October. By the time materials were approved, ordered and ready for delivery to the site, the weather had changed to make installation of the roofing systems problematic. Since the weather has now changed, the work has started and is proceeding to schedule.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
4/12/2016	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Outlook/GMA JV, Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services to replace roofs at Joe Louis Golf Course and Burnham Woods Golf Course

Original Contract Period: 11/16/2015 - 2/14/2016. Administrative Extension (2/15/2016 - 4/14/2016)

Proposed Contract Period Extension: One hundred eighty (180) calendar day extension (4/15/2016 - 10/13/2016)

Total Current Contract Amount Authority: \$373,386.00

Original Approval: 7/21/2015, \$373,386.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: Building Accounts 25-6710, 26-6710, 52-6710, 54-6710, 55-6710, 56-6710 and 09-6710

Contract Number(s): 13-80-01-G6R2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 4 and 5

Summary: An extension is required to complete roofing work. This request is for time only. Delays occurred due to the contractor's difficulty securing bonding for the project. Though this contract was awarded in July, the contractor was not able to produce adequate bonding until October. By the time materials were approved, ordered and ready for delivery to the site, the weather had changed to make installation of the roofing systems problematic. Since the weather has now changed, the work has started and is proceeding to schedule.