



## Legislation Details (With Text)

---

**File #:** 16-0196      **Version:** 1      **Name:** AGAE Contractors, Inc., Chicago, Illinois  
**Type:** Contract Amendment      **Status:** Approved  
**File created:** 4/22/2016      **In control:** FPD Board of Commissioners  
**On agenda:** 5/10/2016      **Final action:** 5/10/2016  
**Title:** PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: AGAE Contractors, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Life safety, ADA and locker room improvements at the Preserves Skokie Resource Management Headquarters, Glen Grove Equestrian Center and North Branch Maintenance Headquarters

Original Contract Period: 3/27/2014 - 3/18/2015, Administrative extension (3/19/2015 - 5/18/2015)  
Board approved extension (5/19/2015 - 5/18/2016)

Proposed Contract Period Extension: One hundred eighty (180) days (5/19/2016 - 11/15/2016)

Total Current Contract Amount Authority: \$352,075.92

Original Approval: 1/14/2014, \$303,377.00

Previous Increase(s): 10/6/2015, \$48,698.92

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: Building Accounts 26-6710, 52-6710, 54-6710, 55-6710 and 56-6710

Contract Number(s): 13-80-01 G2R1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6 and 11

Summary: This extension is for time only. The contractor has completed all life safety, ADA and locker room contract work at all locations with the exception of fire alarm systems. Fire alarm system work remaining to be completed includes obtaining approval of fire alarm systems from local fire prevention bureaus, installation of fire alarm systems, and final acceptance from permitting agencies. Also required is additional work by a third party contractor pending bid solicitations to remove asbestos containing flooring systems. Completion of close-out activities also remains.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

| Date      | Ver. | Action By                  | Action  | Result |
|-----------|------|----------------------------|---------|--------|
| 5/10/2016 | 1    | FPD Board of Commissioners | approve | Pass   |

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning and Development

**Vendor:** AGAE Contractors, Inc., Chicago, Illinois

**Request:** Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

**Good(s) or Service(s):** Life safety, ADA and locker room improvements at the Preserves Skokie Resource Management Headquarters, Glen Grove Equestrian Center and North Branch Maintenance Headquarters

**Original Contract Period:** 3/27/2014 - 3/18/2015, Administrative extension (3/19/2015 - 5/18/2015) Board approved extension (5/19/2015 - 5/18/2016)

**Proposed Contract Period Extension:** One hundred eighty (180) days (5/19/2016 - 11/15/2016)

**Total Current Contract Amount Authority:** \$352,075.92

**Original Approval:** 1/14/2014, \$303,377.00

**Previous Increase(s):** 10/6/2015, \$48,698.92

**This Increase Requested:** N/A

**Estimated Fiscal Impact:** N/A

**Accounts:** Building Accounts 26-6710, 52-6710, 54-6710, 55-6710 and 56-6710

**Contract Number(s):** 13-80-01 G2R1

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**District(s):** 6 and 11

**Summary:** This extension is for time only. The contractor has completed all life safety, ADA and locker room contract work at all locations with the exception of fire alarm systems. Fire alarm system work remaining to be completed includes obtaining approval of fire alarm systems from local fire prevention bureaus, installation of fire alarm systems, and final acceptance from permitting agencies. Also required is additional work by a third party contractor pending bid solicitations to remove asbestos containing flooring systems. Completion of close-out activities also remains.

