



## Legislation Details (With Text)

---

**File #:** 15-0497      **Version:** 1      **Name:** Robe, Inc., Chicago, Illinois  
**Type:** Contract Amendment      **Status:** Approved  
**File created:** 8/19/2015      **In control:** FPD Board of Commissioners  
**On agenda:** 9/8/2015      **Final action:** 9/8/2015  
**Title:** PROPOSED CONTRACT AMENDMENT

Department(s): Planning & Development

Vendor: Robe, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services to waterproof the Harold "Hal" Trailside Museum.

Original Contract Period: Original contract period four (4) months from the issuance of the Notice To Proceed (12/3/2014 - 4/2/2015 and sixty (60) day administrative extension 4/3/2015 - 6/2/2015)

Proposed Contract Period Extension: Extension request retroactively for nine (9) months (6/3/2015 - 3/2/2016)

Total Current Contract Amount Authority: \$78,368.40

Original Approval: 7/22/2014, \$78,368.40

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: N/A

Contract Number(s): 13-80-01 G6R3C-2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 9

Summary: This extension is for time only. The contractor has installed an initial waterproofing system that has not completely stopped the water from infiltrating the building. A secondary waterproofing system has been identified and is scheduled to be installed this fall.

An extension is required due to weather conditions that impacted the schedule to install the initial waterproofing system and the additional time required to design and install a secondary waterproofing system.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
9/8/2015	1	FPD Board of Commissioners	approve	Pass

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning & Development

**Vendor:** Robe, Inc., Chicago, Illinois

**Request:** Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

**Good(s) or Service(s):** Construction services to waterproof the Harold "Hal" Trailside Museum.

**Original Contract Period:** Original contract period four (4) months from the issuance of the Notice To Proceed (12/3/2014 - 4/2/2015 and sixty (60) day administrative extension 4/3/2015 - 6/2/2015)

**Proposed Contract Period Extension:** Extension request retroactively for nine (9) months (6/3/2015 - 3/2/2016)

**Total Current Contract Amount Authority:** \$78,368.40

**Original Approval:** 7/22/2014, \$78,368.40

**Previous Increase(s):** N/A

**This Increase Requested:** N/A

**Estimated Fiscal Impact:** N/A

**Accounts:** N/A

**Contract Number(s):** 13-80-01 G6R3C-2

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**District(s):** 9

**Summary:** This extension is for time only. The contractor has installed an initial waterproofing system that has not completely stopped the water from infiltrating the building. A secondary waterproofing system has been identified and is scheduled to be installed this fall.

An extension is required due to weather conditions that impacted the schedule to install the initial waterproofing system and the additional time required to design and install a secondary waterproofing system.

