



## Legislation Details

---

**File #:** 15-0673      **Version:** 1      **Name:** Old Veteran Construction, Inc., Chicago, Illinois  
**Type:** Contract Amendment      **Status:** Approved  
**File created:** 11/25/2015      **In control:** FPD Board of Commissioners  
**On agenda:** 12/15/2015      **Final action:** 12/15/2015  
**Title:** PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Old Veteran Construction, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend contract

Good(s) or Service(s): Bridges, Culverts & Underpass Repair & Replacement, Regions 7-9

Original Contract Period: 7/31/2014 - 4/14/2015

Administrative Extension: Sixty (60) days granted by the Purchasing Agent 4/15/2015 - 6/14/2015

Board Contract Extension: Two hundred (200) day extension on 10/6/2015 from 6/15/2015 - 12/31/2015

Proposed Contract Period Extension: One hundred and eighty (180) day extension 1/1/2016 - 6/28/2016

Total Current Contract Amount Authority: \$1,162,905.65

Original Approval: 5/20/2014, \$1,162,905.65

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Trails Accounts, 25-6780, 51-6780, 52-6780, and 54-6780

Contract Number(s): 13-80-02-03C1-R

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 17

Summary: The original project scope was completed by the original completion date. The Forest Preserves would like to amend the contract to perform additional work for an emergency bridge repair at Sundown Meadow on the Arie Crown Trail System. The Forest Preserves received a report from a citizen in November of a collapsed railing on a bridge in Sundown Meadow near Countryside, Illinois. An inspection by Forest Preserve civil engineers revealed more serious erosion of bridge support piers. New emergency work is within OVC's contract scope for bridge repair work in this region. The

estimated cost of work is less than the remaining contingency funds on the contract, so no increase in the contract amount is needed.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
12/15/2015	1	FPD Board of Commissioners	approve	Pass