



Legislation Details

File #: 16-0031 **Version:** 1 **Name:** Robe, Inc., Chicago, Illinois
Type: Contract Amendment **Status:** Approved
File created: 12/17/2015 **In control:** FPD Board of Commissioners
On agenda: 1/12/2016 **Final action:** 1/12/2016
Title: PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Robe, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services for the renovation and addition to the Palos Division Headquarters located near Willow Springs. This work includes improvements for ADA accessibility, life safety issues, and office and restroom functionality.

Original Contract Period: Two hundred forty (240) days from issuance of Notice to Proceed (4/13/2015 - 12/9/2015)

Administrative Extension: Sixty (60) days (12/10/2015 - 2/8/2016)

Proposed Contract Period Extension: One hundred eighty (180) days (2/9/2016 - 8/8/2016)

Total Current Contract Amount Authority: \$633,646.00

Original Approval: 2/11/2015, \$633,646.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: Building Accounts 25-6710, 52-6710, 54-6710, 55-6710

Contract Number(s): 13-80-01 G6R1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 17

Summary: The start of construction was suspended due to delays in getting a new electrical transformer from ComEd.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
1/12/2016	1	FPD Board of Commissioners	approve	Pass