



Legislation Text

File #: 15-0492, **Version:** 1

PROPOSED CONTRACT AMENDMENT

Department(s): Planning & Development

Vendor: AGAE Contractors, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County (the "Preserves") to extend a previously executed Job Order contract

Good(s) or Service(s): Life safety, ADA and locker room improvements at the Preserves Skokie Resource Management Headquarters, Glen Grove Equestrian Center and North Branch Maintenance Headquarters.

Original Contract Period: Original contract period three hundred and fifty six (356) calendar days from Notice to Proceed 3/27/2014 - 3/18/2015 and sixty (60) day extension granted by the Purchasing Agent 3/19/2015 - 5/18/2015

Proposed Contract Period Extension: Extension request for twelve (12) months 5/19/2015 - 5/18/2016

Total Current Contract Amount Authority: \$303,377.00

Original Approval: 1/14/2014, \$303,377.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: N/A

Contract Number(s): 13-80-01 G2R1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6 and 11

Summary: This extension is for time only. The contractor has started work at all locations. Items remaining include architectural items along with obtaining approval of fire alarm systems from local fire prevention bureaus, installation of

fire alarm systems, final acceptance form permitting agency and close-out documents.

An extension is required due to the amount of time it has taken to finalize fire alarm drawings and obtaining approval from local fire prevention districts.