



## Legislation Details (With Text)

<b>File #:</b>	15-0420	<b>Version:</b>	1	<b>Name:</b>	
<b>Type:</b>	Contract Amendment	<b>Status:</b>		Approved	
<b>File created:</b>	7/1/2015	<b>In control:</b>		FPD Board of Commissioners	
<b>On agenda:</b>	7/21/2015	<b>Final action:</b>		7/21/2015	
<b>Title:</b>	PROPOSED CONTRACT AMENDMENT				
	Department(s): Planning and Development				
	Vendor: Domokur Architects, Lombard Il				
	Request: Authorization for the Forest Preserve District of Cook County to increase a previously executed task order for architectural and engineering services contract				
	Good(s) or Service(s): Professional Services				
	Original Contract Period: Thirty-two (32) months from the issuance of the Notice To Proceed, (4/30/13 - 12/31/15)				
	Proposed Contract Period Extension: Three (3) months (1/1/16-3/31/16)				
	Total Current Contract Amount Authority: \$2,017,721.00				
	Original Approval: 04/16/13, \$1,872,755.00				
	Previous Increase(s): Administrative Increase 06/02/14, \$144,966.00				
	This Increase Requested: \$87,773.34				
	Estimated Fiscal Impact: \$87,773.34				
	Accounts: Camp Accounts: 25-6740, 26-6740, 51-6740, 52-6740, 54-6740, and 55-6740				
	Contract Number(s): Task Order #13-80-03-001-D				
	Concurrences: The Chief Financial Officer and Chief Attorney have approved this item.				
	The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.				
	Summary: Contract (Task Order) #13-80-03-001-D is for architectural and engineering design services for the District's Camp capital improvement program. At this time additional services and a three (3) month time extension are needed to better accommodate the programs and services now being proposed for the Camp Sullivan Barn and Maple Lake Boathouse Dock. These services are required to better accommodate the activities identified by Preserve staff and the camp manager, including expansion of doors and changes to cabinets, countertops and plumbing fixtures at the barn and addition of floating docks and ramps at the boathouse. This contract was originally approved at the April 16, 2013 Board Meeting and revised administratively on June 2, 2014. The original project scope for this project included design and construction administration services for the entire Camp Program with an estimated construction budget of \$22,600,000.00. As the project progressed from conceptual design through construction, programmatic revisions occurred that required additional services to be performed; for example the number of camps and their locations changed, additional				

lodging types were developed and programmatic requirements the Preserves desired to provide were added. The administrative increase addressed those needs.

The District is currently seeking approval of a \$25,000.00 \$87,773.34 addition to increase the total contract amount to \$2,017,721.00.

Original Task Order (approved on 4/16/2013)	\$1,872,755.00
Net changes by previously authorized Contract Amendments	\$144,966.00
Revised Total Contract Sum prior to this approved Contract Amendment	\$2,017,721.00
Amount Total Contract Sum will increase by this Contract Amendment	\$87,773.34
Total Revised Contract Sum including this Contract Amendment	\$2,105,494.34

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:****Attachments:**

Date	Ver.	Action By	Action	Result
7/21/2015	1	FPD Board of Commissioners	approve as amended	Pass

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning and Development

**Vendor:** Domokur Architects, Lombard Il

**Request:** Authorization for the Forest Preserve District of Cook County to increase a previously executed task order for architectural and engineering services contract

**Good(s) or Service(s):** Professional Services

**Original Contract Period:** Thirty-two (32) months from the issuance of the Notice To Proceed, (4/30/13 - 12/31/15)

**Proposed Contract Period Extension:** Three (3) months (1/1/16-3/31/16)

**Total Current Contract Amount Authority:** \$2,017,721.00

**Original Approval:** 04/16/13, \$1,872,755.00

**Previous Increase(s):** Administrative Increase 06/02/14, \$144,966.00

**This Increase Requested:** \$87,773.34

**Estimated Fiscal Impact:** \$87,773.34

**Accounts:** Camp Accounts: 25-6740, 26-6740, 51-6740, 52-6740, 54-6740, and 55-6740

**Contract Number(s):** Task Order #13-80-03-001-D

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**Summary:** Contract (Task Order) #13-80-03-001-D is for architectural and engineering design services for the District's Camp capital improvement program. At this time additional services and a three (3) month time extension are needed to better accommodate the programs and services now being proposed for the Camp Sullivan Barn and Maple Lake Boathouse Dock. These services are required to better accommodate the activities identified by Preserve staff and the camp manager, including expansion of doors and changes to cabinets, countertops and plumbing fixtures at the barn and addition of floating docks and ramps at the boathouse. This contract was originally approved at the April 16, 2013 Board Meeting and revised administratively on June 2, 2014. The original project scope for this project included design and construction administration services for the entire Camp Program with an estimated construction budget of \$22,600,000.00. As the project progressed from conceptual design through construction, programmatic revisions occurred that required additional services to be performed; for example the number of camps and their locations changed, additional lodging types were developed and programmatic requirements the Preserves desired to provide were added. The administrative increase addressed those needs.

The District is currently seeking approval of a ~~\$25,000.00~~ \$87,773.34 addition to increase the total contract amount to \$2,017,721.00.

Original Task Order (approved on 4/16/2013)	\$1,872,755.00
Net changes by previously authorized Contract Amendments	\$144,966.00
Revised Total Contract Sum prior to this approved Contract Amendment	\$2,017,721.00
<u>Amount Total Contract Sum will increase by this Contract Amendment</u>	<u>\$87,773.34</u>
Total Revised Contract Sum including this Contract Amendment	\$2,105,494.34