



## Legislation Details (With Text)

---

<b>File #:</b>	15-0496	<b>Version:</b>	1	<b>Name:</b>	
<b>Type:</b>	Contract Amendment	<b>Status:</b>		Approved	
<b>File created:</b>	8/19/2015	<b>In control:</b>		FPD Board of Commissioners	
<b>On agenda:</b>	10/6/2015	<b>Final action:</b>		10/6/2015	
<b>Title:</b>	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning & Development

Vendor: Plata Corporation, Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services for the addition to the General Headquarters including a new entrance lobby and elevator, ADA washrooms, various improvements to the corner pavilion, landscaping and site amenities.

Original Contract Period: Three hundred fifteen (315) calendar days from Notice To Proceed (10/3/2014 - 8/14/2015)

Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (8/15/15 - 10/13/2015)

Proposed Contract Period Extension: One hundred eighty (180) day extension (10/14/2015 - 4/13/2016)

Total Current Contract Amount Authority: \$2,586,885.51

Original Approval: 7/22/2014, \$2,586,885.51

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: NA

Accounts: Building Accounts, 25-6710, 52-6710 and 54-6710, two (2) additional funding sources are being identified as 26-6710 and 55-6710.

Contract Number(s): 13-80-01 G7R1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 9

Summary: An extension is required due to the discovery of unknown underground storage tanks and weather conditions - an extended winter and exceptionally wet spring. This extension is for time only. The contractor has installed the foundation, structural steel, metal roof deck, roof, glass walls and

masonry. Items remaining include installing the elevator, interior finishes and site amenities.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
10/6/2015	1	FPD Board of Commissioners	approve	Pass

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning & Development

**Vendor:** Plata Corporation, Chicago, Illinois

**Request:** Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

**Good(s) or Service(s):** Construction services for the addition to the General Headquarters including a new entrance lobby and elevator, ADA washrooms, various improvements to the corner pavilion, landscaping and site amenities.

**Original Contract Period:** Three hundred fifteen (315) calendar days from Notice To Proceed (10/3/2014 - 8/14/2015)

**Administrative Extension:** Sixty (60) calendar day extension days granted by the Purchasing Agent (8/15/15 - 10/13/2015)

**Proposed Contract Period Extension:** One hundred eighty (180) day extension (10/14/2015 - 4/13/2016)

**Total Current Contract Amount Authority:** \$2,586,885.51

**Original Approval:** 7/22/2014, \$2,586,885.51

**Previous Increase(s):** N/A

**This Increase Requested:** N/A

**Estimated Fiscal Impact:** NA

**Accounts:** Building Accounts, 25-6710, 52-6710 and 54-6710, two (2) additional funding sources are being identified as 26-6710 and 55-6710.

**Contract Number(s):** 13-80-01 G7R1

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**District(s):** 9

**Summary:** An extension is required due to the discovery of unknown underground storage tanks and weather conditions - an extended winter and exceptionally wet spring. This extension is for time only. The contractor has installed the foundation, structural steel, metal roof deck, roof, glass walls and masonry. Items remaining include installing the elevator, interior finishes and site amenities.