



## Legislation Details (With Text)

---

<b>File #:</b>	15-0542	<b>Version:</b>	1	<b>Name:</b>	Staalsen Construction Co., Inc, Chicago, Illinois
<b>Type:</b>	Contract Amendment	<b>Status:</b>		<b>Status:</b>	Approved
<b>File created:</b>	9/16/2015	<b>In control:</b>		<b>In control:</b>	FPD Board of Commissioners
<b>On agenda:</b>	10/6/2015	<b>Final action:</b>		<b>Final action:</b>	10/6/2015
<b>Title:</b>	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning and Development

Vendor: Staalsen Construction Co., Inc, Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services to repair existing wooden trusses at Dan Ryan Woods Pavilion and Central Garage.

Original Contract Period: Ninety (90) calendar days from Notice To Proceed (4/16/2015 - 8/14/2015)

Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (8/15/15 - 10/13/2015).

Proposed Contract Period Extension: Sixty (60) day extension (10/14/2015 - 12/12/2015)

Total Current Contract Amount Authority: \$310,805.00

Original Approval: 3/10/2015, \$310,805.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: NA

Accounts: NA

Contract Number(s): 14-80-41

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 1 and 4

Summary: An extension is required due to the amount of time required to secure a building permit. This extension is for time only. The contractor has substantially completed their work. Only contract close out activities remain.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
10/6/2015	1	FPD Board of Commissioners	approve	Pass

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning and Development

**Vendor:** Staalsen Construction Co., Inc, Chicago, Illinois

**Request:** Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

**Good(s) or Service(s):** Construction services to repair existing wooden trusses at Dan Ryan Woods Pavilion and Central Garage.

**Original Contract Period:** Ninety (90) calendar days from Notice To Proceed (4/16/2015 - 8/14/2015)

**Administrative Extension:** Sixty (60) calendar day extension days granted by the Purchasing Agent (8/15/15 - 10/13/2015).

**Proposed Contract Period Extension:** Sixty (60) day extension (10/14/2015 - 12/12/2015)

**Total Current Contract Amount Authority:** \$310,805.00

**Original Approval:** 3/10/2015, \$310,805.00

**Previous Increase(s):** N/A

**This Increase Requested:** N/A

**Estimated Fiscal Impact:** NA

**Accounts:** NA

**Contract Number(s):** 14-80-41

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**District(s):** 1 and 4

**Summary:** An extension is required due to the amount of time required to secure a building permit. This extension is for time only. The contractor has substantially completed their work. Only contract close out activities remain.