



Legislation Details (With Text)

File #:	15-0674	Version:	1	Name:	Path Construction Co., Inc., Arlington Heights, Illinois
Type:	Contract Amendment	Status:			Approved
File created:	11/25/2015	In control:			FPD Board of Commissioners
On agenda:	12/15/2015	Final action:			12/15/2015
Title:	PROPOSED CONTRACT AMENDMENT				
	Department(s): Planning and Development				
	Vendor: Path Construction Co., Inc., Arlington Heights, Illinois				
	Request: Authorization for the Forest Preserve District of Cook County to extend contract				
	Good(s) or Service(s): Repairs to Lakes and Dams				
	Original Contract Period: 5/27/2015 - 12/25/2015				
	Proposed Contract Period Extension: Two hundred and nineteen (219) day extension 12/26/2015 - 8/1/2016				
	Total Current Contract Amount Authority: \$467,280.00				
	Original Approval: 4/14/2015, \$467,280.00				
	Previous Increase(s): N/A				
	This Increase Requested: N/A				
	Estimated Fiscal Impact: None				
	Accounts: Trails Accounts, 25-6780, 51-6780, 52-6780, and 54-6780				
	Contract Number(s): 13-80-02-10C1-R				
	Concurrences: The Chief Financial Officer and Chief Attorney have approved this item.				
	The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.				
	District(s): 6, 15 and 17				
	Summary: Work at Wampum Lake is complete and all work except landscape restoration is completed at Crabtree (Sulky Pond). Work has not yet begun at Maple Lake due to IDNR permitting delays. The permit for Maple Lake is still pending. The project includes repairs to dams at the following lakes: Big Bend, Maple, Crabtree and Wampum.				
Sponsors:					
Indexes:	(Inactive) ARNOLD RANDALL, General Superintendent				
Code sections:					
Attachments:					

Date	Ver.	Action By	Action	Result
12/15/2015	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Path Construction Co., Inc., Arlington Heights, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend contract

Good(s) or Service(s): Repairs to Lakes and Dams

Original Contract Period: 5/27/2015 - 12/25/2015

Proposed Contract Period Extension: Two hundred and nineteen (219) day extension 12/26/2015 - 8/1/2016

Total Current Contract Amount Authority: \$467,280.00

Original Approval: 4/14/2015, \$467,280.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Trails Accounts, 25-6780, 51-6780, 52-6780, and 54-6780

Contract Number(s): 13-80-02-10C1-R

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6, 15 and 17

Summary: Work at Wampum Lake is complete and all work except landscape restoration is completed at Crabtree (Sulky Pond). Work has not yet begun at Maple Lake due to IDNR permitting delays. The permit for Maple Lake is still pending. The project includes repairs to dams at the following lakes: Big Bend, Maple, Crabtree and Wampum.