



Legislation Details (With Text)

File #:	16-0030	Version:	1	Name:	All-Bry Construction Company, Burr Ridge, Illinois
Type:	Contract Amendment	Status:		Status:	Approved
File created:	12/17/2015	In control:		In control:	FPD Board of Commissioners
On agenda:	1/12/2016	Final action:		Final action:	1/12/2016
Title:	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning and Development

Vendor: All-Bry Construction Company, Burr Ridge, Illinois

Request: Authorization for the Forest Preserve District of Cook County to increase a previously executed contract

Good(s) or Service(s): Construction services for a new warming shelter building and site improvements at the Swallow Cliff Woods Stairs. The project includes a multi-use space, a concession area, a small office, flush toilets, patio area, utilities and improvements to the overlook area located at the top of the hill

Original Contract Period: Three hundred (300) calendar days from Notice to Proceed 9/23/2014 - 7/20/2015,

Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (7/21/2015 - 9/18/2015)

Board Approved Extension: One hundred eighty (180) calendar day retroactive extension days approved on 10/6/2015 (9/19/2015 - 3/16/2016)

Proposed Contract Period Extension: N/A

Total Current Contract Amount Authority: \$1,564,000.00

Original Approval: 7/22/2014, \$1,564,000.00

Previous Increase(s): N/A

This Increase Requested: \$218,836.96

Estimated Fiscal Impact: \$218,836.96

Accounts: Building Accounts, 25-6710, 26-6710, 52-6710, 54-6710, 55-6710 and Grant Account 10-6710.

Contract Number(s): 13-80-01-7R2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 17

Summary: Work is substantially complete, but additional funds are required to compensate the contractor for changes in the scope of work to address unforeseen soil conditions, which required additional excavation and footings, purchase of an electrical transformer as prescribed by ComEd, various user requests (such as 3 compartment sink requiring grease trap) additional work stipulated by AT&T, address building code requirements for existing buildings not under the scope of this contract but located on the site, water treatment facility and additional work required to institute cold weather construction techniques to allow construction to continue during winter. Value of the change modification requests was still in negotiation when the contract time was extended by the Board in October

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:**Attachments:**

Date	Ver.	Action By	Action	Result
1/12/2016	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: All-Bry Construction Company, Burr Ridge, Illinois

Request: Authorization for the Forest Preserve District of Cook County to increase a previously executed contract

Good(s) or Service(s): Construction services for a new warming shelter building and site improvements at the Swallow Cliff Woods Stairs. The project includes a multi-use space, a concession area, a small office, flush toilets, patio area, utilities and improvements to the overlook area located at the top of the hill

Original Contract Period: Three hundred (300) calendar days from Notice to Proceed 9/23/2014 - 7/20/2015,

Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (7/21/2015 - 9/18/2015)

Board Approved Extension: One hundred eighty (180) calendar day retroactive extension days approved on 10/6/2015 (9/19/2015 - 3/16/2016)

Proposed Contract Period Extension: N/A

Total Current Contract Amount Authority: \$1,564,000.00

Original Approval: 7/22/2014, \$1,564,000.00

Previous Increase(s): N/A

This Increase Requested: \$218,836.96

Estimated Fiscal Impact: \$218,836.96

Accounts: Building Accounts, 25-6710, 26-6710, 52-6710, 54-6710, 55-6710 and Grant Account 10-6710.

Contract Number(s): 13-80-01-7R2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 17

Summary: Work is substantially complete, but additional funds are required to compensate the contractor for changes in the scope of work to address unforeseen soil conditions, which required additional excavation and footings, purchase of an electrical transformer as prescribed by ComEd, various user requests (such as 3 compartment sink requiring grease trap) additional work stipulated by AT&T, address building code requirements for existing buildings not under the scope of this contract but located on the site, water treatment facility and additional work required to institute cold weather construction techniques to allow construction to continue during winter. Value of the change modification requests was still in negotiation when the contract time was extended by the Board in October