



Legislation Details (With Text)

File #:	16-0086	Version:	1	Name:	AGAE Contractors, Inc., Chicago, Illinois
Type:	Contract Amendment	Status:		Status:	Approved
File created:	1/25/2016	In control:		In control:	FPD Board of Commissioners
On agenda:	2/9/2016	Final action:		Final action:	2/9/2016
Title:	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning and Development

Vendor: AGAE Contractors, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed construction contract

Good(s) or Service(s): Construction Services for Life safety, ADA and locker room improvements at the Preserves' Thorn Creek Maintenance Headquarters, Calumet Maintenance Headquarters, Tinley Creek Maintenance Headquarters, Tinley Creek Canine Headquarters, Tinley Creek Resource Management Headquarters and roof replacement at River Oaks Golf Course Clubhouse.

Original Contract Period: 6/20/2014 - 3/17/2015, Administrative extension (3/18/2015 - 5/17/2015), Board approved extensions on 5/19/2015 for (5/18/2015 - 8/1/2015) and on 10/6/2015 for (8/2/2015 - 1/29/2016)

Proposed Contract Period Extension: One hundred eighty (180) days (1/30/2016 - 7/27/2016)

Total Current Contract Amount Authority: \$ 738,907.05

Original Approval: 3/11/2014, \$669,915.50

Previous Increase(s): 5/19/2015, \$68,991.55

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: N/A

Contract Number(s): 13-80-01 G4R1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 4, 6 and 11

Summary: An extension is required due to the amount of time it has taken to obtain final approval of the fire alarm system from the local fire prevention district. This extension is for time only. The contractor has substantially completed all construction work. Final approval from the local building authority and contract close out activities are outstanding.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
2/9/2016	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: AGAE Contractors, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed construction contract

Good(s) or Service(s): Construction Services for Life safety, ADA and locker room improvements at the Preserves' Thorn Creek Maintenance Headquarters, Calumet Maintenance Headquarters, Tinley Creek Maintenance Headquarters, Tinley Creek Canine Headquarters, Tinley Creek Resource Management Headquarters and roof replacement at River Oaks Golf Course Clubhouse.

Original Contract Period: 6/20/2014 - 3/17/2015, Administrative extension (3/18/2015 - 5/17/2015), Board approved extensions on 5/19/2015 for (5/18/2015 - 8/1/2015) and on 10/6/2015 for (8/2/2015 - 1/29/2016)

Proposed Contract Period Extension: One hundred eighty (180) days (1/30/2016 - 7/27/2016)

Total Current Contract Amount Authority: \$ 738,907.05

Original Approval: 3/11/2014, \$669,915.50

Previous Increase(s): 5/19/2015, \$68,991.55

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: N/A

Contract Number(s): 13-80-01 G4R1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 4, 6 and 11

Summary: An extension is required due to the amount of time it has taken to obtain final approval of the fire alarm

system from the local fire prevention district. This extension is for time only. The contractor has substantially completed all construction work. Final approval from the local building authority and contract close out activities are outstanding.