



Legislation Details (With Text)

File #:	16-0269	Version:	1	Name:	Path Construction Company, Arlington Heights, Illinois
Type:	Contract Amendment	Status:			Approved
File created:	6/7/2016	In control:			FPD Board of Commissioners
On agenda:	7/12/2016	Final action:			7/12/2016
Title:	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning and Development

Vendor: Path Construction Company, Arlington Heights, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services for improvements to various buildings at the Central Garage and Warehouse Complex

Original Contract Period: 10/26/2015 - 4/23/2016 and an Administrative Extension (4/24/2016 - 6/23/2016)

Proposed Contract Period Extension: Two hundred seventy (270) days (6/24/2016 (retroactive) - 3/21/17)

Total Current Contract Amount Authority: \$1,026,100.00

Original Approval: 4/14/2015, \$1,026,100.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: N/A

Contract Number(s): 13-80-01-G5R2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 1

Summary: Additional time is required to perform the work. Coordinating fire alarm systems with local fire department, bathroom and water redesign and obtaining building permits and water permit has impacted the construction period. This project includes making improvements for ADA accessibility, life safety issues as well as office and restroom functionality.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
7/12/2016	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning and Development

Vendor: Path Construction Company, Arlington Heights, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend a previously executed contract

Good(s) or Service(s): Construction services for improvements to various buildings at the Central Garage and Warehouse Complex

Original Contract Period: 10/26/2015 - 4/23/2016 and an Administrative Extension (4/24/2016 - 6/23/2016)

Proposed Contract Period Extension: Two hundred seventy (270) days
(6/24/2016 (retroactive) - 3/21/17)

Total Current Contract Amount Authority: \$1,026,100.00

Original Approval: 4/14/2015, \$1,026,100.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: N/A

Accounts: N/A

Contract Number(s): 13-80-01-G5R2

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 1

Summary: Additional time is required to perform the work. Coordinating fire alarm systems with local fire department, bathroom and water redesign and obtaining building permits and water permit has impacted the construction period. This project includes making improvements for ADA accessibility, life safety issues as well as office and restroom functionality.