



## Legislation Details (With Text)

---

<b>File #:</b>	16-0359	<b>Version:</b>	1	<b>Name:</b>	Chicago Commercial Construction Inc.("CCC"), Chicago, IL
<b>Type:</b>	Contract Amendment	<b>Status:</b>			Approved
<b>File created:</b>	8/25/2016	<b>In control:</b>			FPD Board of Commissioners
<b>On agenda:</b>	9/13/2016	<b>Final action:</b>			9/13/2016
<b>Title:</b>	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning and Development

Vendor: Chicago Commercial Construction Inc. ("CCC"), Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend contract

Good(s) or Service(s): Deer Grove and Tinley Creek Outdoor Interpretation

Original Contract Period: 2/20/2015 - 2/15/2016 Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (2/16/2016 - 4/16/2016) Amended by the Board on 4/12/2016: Two hundred and fifty eighty (258) day extension (4/17/2016 - 12/31/2016)

Proposed Contract Period Extension: Two hundred ninety one (291) day extension (1/17/2017 - 10/18/2017)

Total Current Contract Amount Authority: \$836,289.65

Original Approval: 1/20/2015, \$836,289.65

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Recreation Landscape Accounts, 25-6760, 51-6760, 52-6760, 54-6760 and 55-6760

Contract Number(s): 13-80-02-05C4-R

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6 and 14

Summary: A contract extension is required to provide additional time to complete custom engraved stone elements for outdoor interpretive areas. In June, Forest Preserve staff sent notice of default to CCC for failing to complete work as specified, including the stone elements. As a result of discussions involving CCC's surety, CCC committed to a plan and timeline for completing stone element work under the contract. The contract period must be extended to allow for completion of work. Due to long fabrication times for some stone elements, installation may not occur until next spring.

**Sponsors:**

**Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
9/13/2016	1	FPD Board of Commissioners	approve	Pass

**PROPOSED CONTRACT AMENDMENT**

**Department(s):** Planning and Development

**Vendor:** Chicago Commercial Construction Inc. ("CCC"), Chicago, Illinois

**Request:** Authorization for the Forest Preserve District of Cook County to extend contract

**Good(s) or Service(s):** Deer Grove and Tinley Creek Outdoor Interpretation

**Original Contract Period:** 2/20/2015 - 2/15/2016 Administrative Extension: Sixty (60) calendar day extension days granted by the Purchasing Agent (2/16/2016 - 4/16/2016) **Amended by the Board on 4/12/2016:** Two hundred and fifty eighty (258) day extension (4/17/2016 - 12/31/2016)

**Proposed Contract Period Extension:** Two hundred ninety one (291) day extension (1/17/2017 - 10/18/2017)

**Total Current Contract Amount Authority:** \$836,289.65

**Original Approval:** 1/20/2015, \$836,289.65

**Previous Increase(s):** N/A

**This Increase Requested:** N/A

**Estimated Fiscal Impact:** None

**Accounts:** Recreation Landscape Accounts, 25-6760, 51-6760, 52-6760, 54-6760 and 55-6760

**Contract Number(s):** 13-80-02-05C4-R

**Concurrences:**

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

**District(s):** 6 and 14

**Summary:** A contract extension is required to provide additional time to complete custom engraved stone elements for outdoor interpretive areas. In June, Forest Preserve staff sent notice of default to CCC for failing to complete work as specified, including the stone elements. As a result of discussions involving CCC's surety, CCC committed to a plan and timeline for completing stone element work under the contract. The contract period must be extended to allow for completion of work. Due to long fabrication times for some stone elements, installation may not occur until next spring.