



Legislation Details (With Text)

File #:	17-0446	Version:	1	Name:	Ujamaa Construction Inc., Chicago, Illinois
Type:	Contract Amendment	Status:		Status:	Approved
File created:	11/22/2017	In control:		In control:	FPD Board of Commissioners
On agenda:	12/12/2017	Final action:		Final action:	12/12/2017
Title:	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning & Development

Vendor: Ujamaa Construction Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend, contract

Good(s) or Service(s): Construction services for Picnic Shelter Repairs at 15 locations (Busse Woods grove #26, Catherine Chevalier grove #'s 1, 2 and 3, Clayhole Woods, Country Lane Woods, Dam No. 1 Woods East #2, Dam No. 4 Woods East #2, Dan Ryan #11, Deer Grove #4, Forest Glen Woods, Lake Ave Woods East #1, Plum Creek #2, Somme Woods and Sunset Bridge Meadow

Original Contract Period: One hundred and fifty (150) days from Notice to Proceed (7/31/2017-12/28/2017) Board approved on 6/6/2017

Proposed Contract Period Extension: One hundred eighty three days (183) calendar days (12/29/2017 - 6/30/2018)

Total Current Contract Amount Authority: \$353,344.00

Original Approval: 6/6/2017, \$353,344.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Land Improvements Accounts: 51009.560055, 51025.560055, 51026.560055, 51054.560055, 51055.560055, 51056.560055 and 51057.560055

Contract Number(s): 17-80-42

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 4, 6, 9, 10, 11, 14, 15 and 17

Summary: The contractor is behind schedule due to the withdrawal of a key roofing sub-contractor. Remaining work is weather dependent, requiring extension of the contract until warmer weather.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
12/12/2017	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Planning & Development

Vendor: Ujamaa Construction Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend, contract

Good(s) or Service(s): Construction services for Picnic Shelter Repairs at 15 locations (Busse Woods grove #26, Catherine Chevalier grove #'s 1, 2 and 3, Clayhole Woods, Country Lane Woods, Dam No. 1 Woods East #2, Dam No. 4 Woods East #2, Dan Ryan #11, Deer Grove #4, Forest Glen Woods, Lake Ave Woods East #1, Plum Creek #2, Somme Woods and Sunset Bridge Meadow)

Original Contract Period: One hundred and fifty (150) days from Notice to Proceed (7/31/2017-12/28/2017) Board approved on 6/6/2017

Proposed Contract Period Extension: One hundred eighty three days (183) calendar days (12/29/2017 - 6/30/2018)

Total Current Contract Amount Authority: \$353,344.00

Original Approval: 6/6/2017, \$353,344.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Land Improvements Accounts: 51009.560055, 51025.560055, 51026.560055, 51054.560055, 51055.560055, 51056.560055 and 51057.560055

Contract Number(s): 17-80-42

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 4, 6, 9, 10, 11, 14, 15 and 17

Summary: The contractor is behind schedule due to the withdrawal of a key roofing sub-contractor. Remaining work is weather dependent, requiring extension of the contract until warmer weather.