



Legislation Details (With Text)

File #:	18-0157	Version:	1	Name:	Ujamaa Inc., Chicago, Illinois
Type:	Contract Amendment	Status:		Status:	Approved
File created:	2/8/2018	In control:		In control:	FPD Board of Commissioners
On agenda:	5/17/2018	Final action:		Final action:	5/17/2018
Title:	PROPOSED CONTRACT AMENDMENT				

Department(s): Planning & Development

Vendor: Ujamaa Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend and increase a previously executed contract

Good(s) or Service(s): Construction services at Skokie Resource Management garage in Glenview, Illinois

Original Contract Period: Two hundred ten (210) days (9/7/2017 - 4/6/2018); Administrative extension for sixty (60) days (4/7/2018 - 6/4/2018)

Proposed Contract Period Extension: One hundred twenty (120) days (6/5/2018 - 10/3/2018)

Total Current Contract Amount Authority: \$187,073.00

Original Approval: 7/20/2017, \$187,073.00

Previous Increase(s): N/A

This Increase Requested: \$30,852.21

Estimated Fiscal Impact: \$30,852.21

Accounts: Building accounts: 51025.560106, 51026.560106, 51054.560106, 51055.560106, 51056.560106, 51057.560106, 51058.560106 and 51009.560106

Contract Number(s): 16-80-38

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 14

Summary: Additional time and funds are needed to comply with an unanticipated change in ComEd requirements for this project. All work has been completed, including the addition of heat and insulation to an existing maintenance garage; however, service lines have not yet been connected to a ComEd transformer.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
5/17/2018	1	FPD Board of Commissioners		

PROPOSED CONTRACT AMENDMENT

Department(s): Planning & Development

Vendor: Ujamaa Inc., Chicago, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend and increase a previously executed contract

Good(s) or Service(s): Construction services at Skokie Resource Management garage in Glenview, Illinois

Original Contract Period: Two hundred ten (210) days (9/7/2017 - 4/6/2018); Administrative extension for sixty (60) days (4/7/2018 - 6/4/2018)

Proposed Contract Period Extension: One hundred twenty (120) days (6/5/2018 - 10/3/2018)

Total Current Contract Amount Authority: \$187,073.00

Original Approval: 7/20/2017, \$187,073.00

Previous Increase(s): N/A

This Increase Requested: \$30,852.21

Estimated Fiscal Impact: \$30,852.21

Accounts: Building accounts: 51025.560106, 51026.560106, 51054.560106, 51055.560106, 51056.560106, 51057.560106, 51058.560106 and 51009.560106

Contract Number(s): 16-80-38

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 14

Summary: Additional time and funds are needed to comply with an unanticipated change in ComEd requirements for this project. All work has been completed, including the addition of heat and insulation to an existing maintenance garage; however, service lines have not yet been connected to a ComEd transformer.