



Legislation Details (With Text)

File #:	22-0236	Version:	1	Name:	
Type:	Contract Amendment	Status:		Approved	
File created:	4/21/2022	In control:		FPD Board of Commissioners	
On agenda:	9/20/2022	Final action:		9/20/2022	
Title:	PROPOSED CONTRACT AMENDMENT				

Department(s): Department of Planning and Development

Vendor: All Chicago, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserves of Cook County (the "Forest Preserves") to extend and increase contract

Good(s) or Service(s): Construction services to replace heating, ventilating, and air conditioning systems at Sand Ridge Nature Center

Original Contract Period: 3/17/2021 - 7/14/2021; Administrative Extension 7/15/2021 - 7/14/2022

Proposed Contract Period Extension: 7/15/2022 (retroactive) - 7/14/2023

Total Current Contract Amount Authority: \$99,214.00

Original Approval: 2/5/2021, \$99,214.00

Previous Increase(s): N/A

This Increase Requested: \$80,392.73

Estimated Fiscal Impact: \$32,539.76 after reimbursement of \$47,852.97 by design firm under Board Item No. 22-0321

Accounts: N/A

Contract Number(s): #74000008739 issued under Project #20-80-10A

Concurrences:

The Chief Financial Officer has approved this item. Final amendment is subject to legal review and approval.

The Vendor has met the Minority- and Women-Owned Business Enterprise Ordinance Provisions via direct participation.

District(s): 4

Summary: Contract #74000008739 issued under Project #20-80-10A consists of providing construction services to replace two (2) heating, ventilating, and air conditioning (HVAC) systems at Sand Ridge Nature Center. Additional time and funds are required to complete the scope of this agreement that was initially awarded through a competitive bid process.

After the equipment was ordered and delivered, All Chicago, Inc. ("All Chicago") discovered the equipment specified by HOH Associates, Inc ("HOH"), the design firm for the project, would not fit into

the existing space and different equipment and additional modifications were required to replace the existing systems.

After extensive negotiations, Forest Preserves staff have agreed to an increase to All Chicago's contract in the amount of \$80,392.73 for costs incurred to order new equipment, make modifications to existing conditions to allow the re-designed systems to fit, and for charges incurred in the delay of the project, subject to reimbursement of \$47,852.97 for most of these costs by the design firm, HOH. In addition to an increase in the contract amount, the contract end date will also be extended to provide additional time to order the correct equipment, have it manufactured, delivered, and installed.

Sponsors:

Indexes: (Inactive) ARNOLD RANDALL, General Superintendent

Code sections:

Attachments: 1. Recommendation Letter Contract No. 74000008739 HVAC Replacements at Sand Ridge Nature Center All Chicago Inc_

Date	Ver.	Action By	Action	Result
9/20/2022	1	FPD Board of Commissioners	approve	Pass

PROPOSED CONTRACT AMENDMENT

Department(s): Department of Planning and Development

Vendor: All Chicago, Inc., Chicago, Illinois

Request: Authorization for the Forest Preserves of Cook County (the "Forest Preserves") to extend and increase contract

Good(s) or Service(s): Construction services to replace heating, ventilating, and air conditioning systems at Sand Ridge Nature Center

Original Contract Period: 3/17/2021 - 7/14/2021; Administrative Extension 7/15/2021 - 7/14/2022

Proposed Contract Period Extension: 7/15/2022 (retroactive) - 7/14/2023

Total Current Contract Amount Authority: \$99,214.00

Original Approval: 2/5/2021, \$99,214.00

Previous Increase(s): N/A

This Increase Requested: \$80,392.73

Estimated Fiscal Impact: \$32,539.76 after reimbursement of \$47,852.97 by design firm under Board Item No. 22-0321

Accounts: N/A

Contract Number(s): #74000008739 issued under Project #20-80-10A

Concurrences:

The Chief Financial Officer has approved this item. Final amendment is subject to legal review and approval.

The Vendor has met the Minority- and Women-Owned Business Enterprise Ordinance Provisions via direct participation.

District(s): 4

Summary: Contract #74000008739 issued under Project #20-80-10A consists of providing construction services to replace two (2) heating, ventilating, and air conditioning (HVAC) systems at Sand Ridge Nature Center. Additional time and funds are required to complete the scope of this agreement that was initially awarded through a competitive bid process.

After the equipment was ordered and delivered, All Chicago, Inc. ("All Chicago") discovered the equipment specified by HOH Associates, Inc ("HOH"), the design firm for the project, would not fit into the existing space and different equipment and additional modifications were required to replace the existing systems.

After extensive negotiations, Forest Preserves staff have agreed to an increase to All Chicago's contract in the amount of \$80,392.73 for costs incurred to order new equipment, make modifications to existing conditions to allow the re-designed systems to fit, and for charges incurred in the delay of the project, subject to reimbursement of \$47,852.97 for most of these costs by the design firm, HOH. In addition to an increase in the contract amount, the contract end date will also be extended to provide additional time to order the correct equipment, have it manufactured, delivered, and installed.