



## Legislation Details (With Text)

---

<b>File #:</b>	22-0367	<b>Version:</b>	1	<b>Name:</b>	
<b>Type:</b>	Contract Amendment	<b>Status:</b>		Approved	
<b>File created:</b>	8/24/2022	<b>In control:</b>		FPD Board of Commissioners	
<b>On agenda:</b>	9/20/2022	<b>Final action:</b>		9/20/2022	
<b>Title:</b>	PROPOSED CONTRACT AMENDMENT				

Department(s): Department of Resource Management

Vendor: Hey & Associates, Inc., Volo, Illinois

Request: Authorization for the Forest Preserves of Cook County (the "Forest Preserves") to extend and increase contract

Good(s) or Service(s): Professional services contract with Hey & Associates, Inc. to provide final engineering, permitting, bid package assistance, and construction administration assistance for a grant-funded hydrologic restoration project at Powderhorn Lake.

Original Contract Period: 4/21/2020 - 7/31/2022; Administrative Extension 8/1/2022 - 12/31/2022

Proposed Contract Period Extension: 1/1/2023 - 6/20/2023

Total Current Contract Amount Authority: \$110,905.00

Original Approval: \$110,905.00

Previous Increase(s): N/A

This Increase Requested: Not to exceed \$35,000.00

Estimated Fiscal Impact: FY 2022 \$25,000.00, FY 2023 \$10,000.00

Accounts: Professional Services 51058.520830, 51051.520830, 51028.520830; Special or Co-op Programs 51058.521313, 51051.521313, 51028.521313; Grant and Mitigation 51010.521444; and all future Professional Services accounts and Special or Co-op Program accounts

Contract Number(s): #74000007718 issued under Project #20-31-109

Concurrences:

The Chief Financial Officer has approved this item. Final amendment is subject to legal review and approval.

The vendor has met the Minority- and Women-Owned Business Enterprise Ordinance provisions via direct participation.

District(s): 4

Summary: The Forest Preserves is requesting authority to extend professional services contract #74000007718 with Hey & Associates, Inc. for final engineering, permitting, bid package assistance, and construction administration assistance related to the design, permitting, and construction of a water control structure and fish passage system connecting Powderhorn Lake and Wolf Lake. The Forest Preserves is also seeking to increase the amount authorized to be expensed under the

contract by \$35,000.00 to account for supplemental engineering design services outside of the original scope of work, which were necessitated by unforeseen circumstances discovered during construction. Specifically, a utility pipeline was not located where it was expected to be based on recorded plans. These discrepancies required the project to be re-engineered to accommodate the actual location of the pipeline and resolve resulting regulatory/permitting issues.

Construction and engineering services for the project have been funded through a grant sub-awarded to the Forest Preserves from Audubon Great Lakes via the National Oceanic and Atmospheric Administration in 2020 (Board Item Nos. 20-0169 and 21-0451). Construction services were solicited and approved by the Forest Preserves of Cook County Board of Commissioners on 7/27/2021 per Board Item No. 21-0356. Project costs to-date total \$972,290.00 at no direct cost to the Forest Preserves, which has provided in-kind staff support for the planning, implementation, and monitoring of the project. The Forest Preserves proposes to contribute the increase referenced in this item, in an amount not-to-exceed \$35,000.00, as match to facilitate the completion of the project.

**Sponsors:****Indexes:** (Inactive) ARNOLD RANDALL, General Superintendent**Code sections:****Attachments:** 1. Recommendation Letter Contract No. 74000007718 Hey and Associates, Inc.

Date	Ver.	Action By	Action	Result
9/20/2022	1	FPD Board of Commissioners	approve	Pass

**PROPOSED CONTRACT AMENDMENT****Department(s):** Department of Resource Management**Vendor:** Hey & Associates, Inc., Volo, Illinois**Request:** Authorization for the Forest Preserves of Cook County (the "Forest Preserves") to extend and increase contract

**Good(s) or Service(s):** Professional services contract with Hey & Associates, Inc. to provide final engineering, permitting, bid package assistance, and construction administration assistance for a grant-funded hydrologic restoration project at Powderhorn Lake.

**Original Contract Period:** 4/21/2020 - 7/31/2022; Administrative Extension 8/1/2022 - 12/31/2022**Proposed Contract Period Extension:** 1/1/2023 - 6/20/2023**Total Current Contract Amount Authority:** \$110,905.00**Original Approval:** \$110,905.00**Previous Increase(s):** N/A**This Increase Requested:** Not to exceed \$35,000.00**Estimated Fiscal Impact:** FY 2022 \$25,000.00, FY 2023 \$10,000.00**Accounts:** Professional Services 51058.520830, 51051.520830, 51028.520830; Special or Co-op Programs

51058.521313, 51051.521313, 51028.521313; Grant and Mitigation 51010.521444; and all future Professional Services accounts and Special or Co-op Program accounts

**Contract Number(s):** #74000007718 issued under Project #20-31-109

**Concurrences:**

The Chief Financial Officer has approved this item. Final amendment is subject to legal review and approval.

The vendor has met the Minority- and Women-Owned Business Enterprise Ordinance provisions via direct participation.

**District(s):** 4

**Summary:** The Forest Preserves is requesting authority to extend professional services contract #74000007718 with Hey & Associates, Inc. for final engineering, permitting, bid package assistance, and construction administration assistance related to the design, permitting, and construction of a water control structure and fish passage system connecting Powderhorn Lake and Wolf Lake. The Forest Preserves is also seeking to increase the amount authorized to be expensed under the contract by \$35,000.00 to account for supplemental engineering design services outside of the original scope of work, which were necessitated by unforeseen circumstances discovered during construction. Specifically, a utility pipeline was not located where it was expected to be based on recorded plans. These discrepancies required the project to be re-engineered to accommodate the actual location of the pipeline and resolve resulting regulatory/permitting issues.

Construction and engineering services for the project have been funded through a grant sub-awarded to the Forest Preserves from Audubon Great Lakes via the National Oceanic and Atmospheric Administration in 2020 (Board Item Nos. 20-0169 and 21-0451). Construction services were solicited and approved by the Forest Preserves of Cook County Board of Commissioners on 7/27/2021 per Board Item No. 21-0356. Project costs to-date total \$972,290.00 at no direct cost to the Forest Preserves, which has provided in-kind staff support for the planning, implementation, and monitoring of the project. The Forest Preserves proposes to contribute the increase referenced in this item, in an amount not-to-exceed \$35,000.00, as match to facilitate the completion of the project.