



Legislation Text

File #: 17-0051, **Version:** 1

PROPOSED CONTRACT AMENDMENT

Department(s): Planning & Development

Vendor: Matthew Paving, Inc., Oak Lawn, Illinois

Request: Authorization for the Forest Preserve District of Cook County to extend contract

Good(s) or Service(s): Trail Crossing Improvements on the Salt Creek Bicycle Trail, North Branch Bicycle Trail, and Tinley Creek Bicycle Trail

Original Contract Period: One hundred ninety (190) days from Notice to Proceed (8/10/2016 - 2/16/2017)

Proposed Contract Period Extension: One hundred fifty (150) day extension from (2/17/2017 - 7/17/2017)

Total Current Contract Amount Authority: \$448,830.00

Original Approval: 5/10/16, \$448,830.00

Previous Increase(s): N/A

This Increase Requested: N/A

Estimated Fiscal Impact: None

Accounts: Trail Accounts: 26-6780, 52-6780, 54-6780, 55-6780, 56-6780 and 09-6780.

Contract Number(s): 13-80-02-14C1

Concurrences:

The Chief Financial Officer and Chief Attorney have approved this item.

The Vendor has met the Minority and Women Business Enterprise Ordinance Provisions.

District(s): 6,14, 16 and 17

Summary: Work is roughly 75% complete. A contract extension is required to provide additional time to complete the work at 31st Street and Edgewood Avenue crossing due to the discovery of wetland impacts and the need to obtain a permit from the U.S. Army Corps of Engineers.